



SMT CHANGEOVER VERIFICATION REPORT

SMT Verification System • SMT Manufacturing Quality System
Panel IMCR BUZZER | Customer MINDA | BOM IMCR
Generated 04/06/2026

CHANGEOVER ID
SMT_20260604_000002
Mode: AUTO — STRICT
PAGE 1 OF 1

CHANGEOVER ID SMT_20260604_000002	PANEL ID IMCR BUZZER	PCB / PART NO. IMCR BUZZER	CUSTOMER MINDA	BOM VERSION IMCR	SHIFT Afternoon
SHIFT DATE 2026-06-04	START TIME 9:29:11 AM	END TIME 9:44:02 AM	DURATION 00:14:51	OPERATOR Aarti	SUPERVISOR Dhupchand Bhardwaj
QA ENGINEER Amit Kumar	MACHINE YSM20R (YAMAHA)	LINE LINE-01	MODE AUTO — STRICT	FEEDERS 8 total	SPLICES 5 recorded

Component Verification Details

FEEDER NO.	REF/DES	DESCRIPTION	VALUE	PKG	INTERNAL P/N	EXPECTED MPN	SCANNED SPOOL	MATCHED AS	LOT CODE	MODE	STATUS	TIME
YSM-001	C1, C2	4.7nF/50V 10 %	—	603	RDSCAP0353 RDSCAP0312 YAGEO	C0603C472K5RACAUTO CC0603KRX7R9BB472	CC0603KRX7R9BB472 %²	MPN 2 (YAGEO)	—	AUTO	PASS	9:29:43 AM
YSM-002	C3,C4	0.1uF/50V/10%	—	603	RDSCAP0037	C0603C104K5RACAUTO CC0603KRX7R9BB104	C0603C104K5RACAUTO	MPN 1 (KEMET)	C0603C104K5RA CAUTO	AUTO	PASS	9:29:30 AM
YSM-003	R3	4.7K,±1%	—	603	RDSRES0987	CQ03WAF4701T5E RC0603FR-074K7L	CQ03WAF4701T5E	MPN 1 (Royal Ohm)	RC0603FR-074K 7L	AUTO	PASS	9:29:56 AM
YSM-004	R4	270K 1%	—	805	RDSRES0502 YAGEO	CQ05S8F2703T5E/ 0805S8F2703T5E RC0805FR-07270KL	RC0805FR-07270KL %²	MPN 2 (YAGEO)	RC0805FR-0727 0KL	AUTO	PASS	9:30:27 AM
YSM-005	R5	10K 5%	—	805	RDSRES0235 YAGEO	CQ0558J0103T5E RC0805JR-0710KL	CQ0558J0103T5E	MPN 1 (Royal Ohm)	—	AUTO	PASS	9:30:36 AM
YSM-006	R6	2.7K 1%	—	603	RDSRES1109 ROYAL OHM	CQ03SAF2701T5E RC0603FR-072K7L RC0603JR-072K7L	CQ03SAF2701T5E	MPN 1 (Royal Ohm)	YSM-007	AUTO	PASS	9:30:49 AM
YSM-007	R7	10K 1%	—	603	RDSRES0985	CQ03WAF1002T5E RC0603FR-0710KL	CQ03WAF1002T5E	MPN 1 (Royal Ohm)	YSM-008	AUTO	PASS	9:31:00 AM
YSM-008	U1	SE555QS-13	—	SO-8	RDSDIOD0266 Diodes	SE555QS-13	SE555QS-13	MPN 1 (Diodes Inc)	SE555QS-13	AUTO	PASS	9:31:09 AM

Verified — Primary MPN matched Alternate — BOM-approved MPN2/MPN3 Mismatch — rejected (no BOM match) Expected BOM options (reference) Mode: AUTO STRICT — exact match only

Verification Summary

8 feeders tracked • 8 verified • 0 rejected • 5 splice operations

TOTAL FEEDERS 8	VERIFIED (PASS) 8	REJECTED (FAIL) 0	PASS RATE 100%	DURATION 00:14:51	STATUS COMPLETE
--------------------	----------------------	----------------------	-------------------	----------------------	--------------------

Splicing Records

5 material continuity event(s) recorded during this changeover

TIME	FEEDER	OLD SPOOL	NEW SPOOL	LOT CODE	MATCH FIELD	DURATION
------	--------	-----------	-----------	----------	-------------	----------

TIME	FEEDER	OLD SPOOL	NEW SPOOL	LOT CODE	MATCH FIELD	DURATION
9:39:54 AM	YSM-007	MPN 1 (Royal Ohm)	CQ03WAF1002T5E	LOT-99999	mpn1	—
9:41:02 AM	YSM-007	MPN 1 (Royal Ohm)	CQ03WAF1002T5E	CQ03WAF1002T5E	mpn1	—
9:41:31 AM	YSM-007	MPN 1 (Royal Ohm)	CQ03WAF1002T5E	CQ03WAF1002T5E	mpn1	—
9:50:58 AM	YSM-007	MPN 1 (Royal Ohm)	RC0603FR-0710KL	LOT-11111	mpn2	12s
9:54:46 AM	YSM-007	MPN 1 (Royal Ohm)	RC0603FR-0710KL	LOT-NEW-DURATION	mpn2	25s

Approvals & Sign-off

Acknowledged by the listed roles under standard changeover protocol

SUPERVISOR	OPERATOR	QA ENGINEER	PRODUCTION MANAGER
Dhupchand Bhardwaj Name / Signature / Date	Aarti Name / Signature / Date	Amit Kumar Name / Signature / Date	Name / Signature / Date

